BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Drilling of Borewells and Providing Pump and Motor at Palanahalli Thota, Vinayakanagara, Nagappa Block, Dwarakanagara in Ward No . 05 Byatarayanapura Sub Division	
2	Estimate Cost	50.00 Lakhs	
3	Administrative Approved No and Date	626/13-14, Date. 23.12.2013	
4	Technical sanction No. and Date	68/13-14, Date. 23.012.2013	
5	Job Code No. and P Code No.	005-14-000040	
6	Tender Direct Entrested to KRIDL	Nil	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	/13.01.2014	
8	Tender Approved Details		
9	Work Order No and Date	355/2013-14, Date. 21.02.2014	
10	Stipulation time of Completion	60 Days	
11	Actiual Date of Commencement	28-05-2014	
12	Actiual Date of Completion	28.07.2014	
13	Delay if any	Nil	

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	10/6/2015	
19	MB No. and Page No.	Mb No. 1830 Page No. 182932-58	
20	BR No. and Date	187/28-07-2014	
21	Section officer	Sri P A Chandrakanthraju A.E	
22	Sub Division Office	Sri. Sivakumar Goudar AEE Byatarayanaprua Sub Division	
23	Observation	in View of Emergency for drinking water at Anjanadri layout 3rd Cross and Noornagara 2nd Cross was failure borewell so Same items has been utilised for other borewells placed Noornagara and Balaji Layout (Dwarakanagara Nagappa Block)	
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

AE-05

ಸಿಹಾಲಯಕ ಅಧಿಕಾರಿಯವರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

10/6/15

(Y.C. Kale Gowda.
Executive Engineer
(Retd)